

FNGINFFRING & MANAGEMENT, INC.

Dr. Bob Harrington Inyo County Water Department 135 South Jackson Street Independence, CA 93526 January 2, 2016

RE: Summary of Hydrologic Monitoring Activities, December 2016

Rose Valley, Inyo County, California Hay Ranch Project Conditional Use Permit #2007-03

Dear Dr. Harrington:

This letter summarizes hydrologic monitoring activities conducted in December 2016 by TEAM Engineering & Management, Inc. (TEAM), related to the Hay Ranch Water Extraction Project and CUP #2007-03.

Background

As outlined in the Hay Ranch Water Extraction Final EIR's Hydrologic Monitoring and Mitigation Plan (HMMP), Phase 1: Monitoring System Setup and Supplemental Data Collection occurred prior to December 25, 2009 at monitoring points throughout Rose Valley. With the initiation of pumping by Coso Operating Company, LLC (COC) on December 25, 2009, the Hay Ranch Water Extraction Project entered into the Phase 2: Startup Monitoring and Reporting period. Phase 3: Model Recalibration and Redefinition of Pumping Rates and Durations occurred from September 2010 to April 2011, with recalibration of the groundwater model by Daniel B. Stephens & Associates (DBS&A) and with redefinition of pumping rates and durations by Inyo County Water Department (ICWD). With the April 1, 2011 issuance of the ICWD's "Addendum to the HMMP for CUP#2007-003/Coso Operating Company, LLC" (2011 ICWD Addendum) the project entered *Phase 4: Ongoing Monitoring, Mitigation and Reporting*. In 2013 further model revision occurred with results and new trigger levels detailed in ICWD's August 30, 2013 letter to COC regarding Conditional Use Permit #2007-003/Coso. In June 2014 further model revision was conducted by DBS&A with results and new trigger levels detailed in ICWD's June 27, 2014 letter to COC regarding Conditional Use Permit #2007-003/Coso. On June 20, 2016 the ICWD extended the June 30, 2016 cessation of pumping date to September 30, 2016 which allowed COC to pump up to the remaining volume from the 1,614 AF allowed for the previous year, as long as all other conditions of the CUP #2007-03 were adhered to.

During the July through September 2016 extended pumping period, Coso Operating Company pumped approximately 40 AF of groundwater from the Hay Ranch wells. As of October 12, 2016 COC was approximately 186 AF below their 1,614 AF annual limit for the extended pumping period of June 30, 2015 to September 30, 2016. With the current cessation of water export, the Hay Ranch Project has entered a water-table recovery monitoring phase.

In December 2016, two trigger levels in project wells (Lego and Little Lake Ranch North Well) had been exceeded while seven others remained above their trigger levels. It had been anticipated by the project's groundwater model that water levels in wells located near the Hay Ranch production pumping would begin to recover after cessation of pumping but that groundwater levels in many wells located more distant from Hay Ranch would continue to drop after the cessation of pumping. This lag effect is due to the cone of depression from the Hay Ranch pumping communicating and equalizing southward through groundwater flow in Rose Valley. Field measurements of groundwater levels in Cal Pumice, HR 1A-1C, HR 2A-2C,

Coso Junction Store and Coso Junction Ranch wells (northern wells with proximity to the Hay Ranch) indicate that groundwater levels have begun to recover since June 2016. Groundwater levels in Lego, G36, and Cinder Road wells (southern wells more distant from Hay Ranch) have continued to decline since the cessation of pumping; which supports model predictions.

Groundwater level monitoring will continue in Rose Valley to track the continued changes in groundwater levels (both recovery and/or decline) and to continue to monitor the Little Lake system. As outlined in the June 27, 2014 letter from the ICWD to COC, existing trigger levels were set through June 30, 2016. These triggers are no longer an accurate predictor of potential impacts to Little Lake Ranch groundwater discharge, but these triggers will continue to be reported as a frame of reference. As more post-pumping data is collected, an additional groundwater model recalibration could be conducted to determine the ongoing accuracy of the Rose Valley groundwater model's predictions and determine whether any additional groundwater pumping by COC could be considered without causing a 10% or greater decline in water flowing into Little Lake.

Monitoring and Reporting

During the December 2016 monthly hydrologic data collection event at the monitoring locations in the Rose Valley area, static depth-to-water (DTW) measurements, one visual observation of the Little Lake Ranch (LLR) Siphon Well Outflow and three sets of flow rates were collected by TEAM, as summarized in the attached table (Table 1). Data for this monthly field event was collected on December 19 and 20, 2016. Pressure transducer data was downloaded from monitoring units including one "BaroTroll" which records barometric pressure. Also in December, a DTW measurement from LADWP 816 Well was requested from LADWP personnel.

Figure 1 presents the combined amount of groundwater pumped from the Hay Ranch North and South wells, in acre-feet, from December 25, 2009 through December 20, 2016 compared to the maximum allowable pumping amounts. The total amount of groundwater extracted from the Hay Ranch property from December 25, 2009 to December 20, 2016 (Hay Ranch CUP project total) is approximately 16,504 AF. The maximum allowable pumping rate was 3,000 acre-feet per year (AFY) for December 25, 2009 through December 31, 2010; was 4,839 AFY from January 1, 2011 through August 30, 2013; was 3,040 AFY from September 2013 through June 2014; and was 1,614 AFY from July 1, 2014 to June 30, 2016, extended by ICWD to September 30, 2016. As indicated on Figure 1, Coso Operating Company has pumped less than the maximum allowable amount of groundwater from the Hay Ranch Wells, for each respective period.

Trigger Levels and Maximum Acceptable Drawdowns

In Table 1 of the June 27, 2014 ICWD Letter to Coso Operating Company, Drawdown at Cessation of Pumping Trigger Levels (Trigger Levels) and Maximum Acceptable Drawdowns have been set for specific monitoring wells, based on a maximum allowable pumping rate of 1,614 AFY starting on July 1, 2014.

Based on the manual depth to water (DTW) data collected by TEAM on December 19-20, 2016, the Water Level at the Little Lake Ranch North Well (LLR North) was measured in exceedance of its Trigger Level established for the previous pumping period by 0.23 feet. The Lego well was measured in exceedance of its Trigger Level by 0.21 feet.

Based on data collected by TEAM during the November to December 2016 monitoring period, none of the other Trigger Levels were exceeded at Hay Ranch Project monitoring wells which have baselines and trigger levels established (Table 2). No Maximum Acceptable Drawdown levels have been reached during COC pumping under CUP #2007-03.

Operational Notes

During the November to December 2016 period, the transducer in HR 1C (RV-62) became inoperable and was removed. This transducer is not anticipated to be replaced. A water level measurement was unable to be collected from the Red Hill Well (RV-120) as this well was inaccessible. Water level and transducer data are anticipated to be collected from this location in January 2017. There were no other significant operational issues during the reporting period.

Data Transmittal

TEAM	posted	updates	to the	"Coso"	database	on t	ne ICWD	web	server.	Current	Hay	Ranch	Project
hydrogi	aphs in	PDF for	m were	uploade	ed to the I	CWD	website	(<u>www</u>	.inyowa	ater.org).			

* * * * * * *

If you have any questions or require additional information, please contact TEAM at your convenience.

Sincerely,

TEAM Engineering & Management, Inc.

Greg M. Foote

Senior Environmental Scientist

S:\Coso.HRMonitoring Summary_December_2016

TABLE 1

Field Observations of Rose Valley Hydrologic Monitoring Points December 2016

Project Name:	Hay Ranch Project HMMP	Date: December 19-20, 2016			
Location:	Rose Valley, Inyo County				
Observer(s):	G. Foote	Page: 1 of 1			

Well ID	Monitoring Point	Date	Time	DTW	Flow	GWE	Method	Transducer	Notes
				(ft)	(cfs)	(ft amsl)		Log Interval	
RV-10	Dews	NM	NM	NM	NA	NM	TEAM manual read	NA	
RV-20	LADWP 816	UA	UA	UA	NA	UA	LADWP manual read	NA	Data provided by LADWP
RV-30	Cal Pumice	12/20/16	10:14	254.88	NA	3251.01	TEAM manual read	Hourly	
RV-40	Dunmovin	NM	NM	NM	NA	NM	TEAM manual read	NA	Discontinued due to new in-well infrastructure
RV-50	Hay Ranch North	12/20/16	13:12	NM	No	NM	TEAM manual read	NA	3,340,666,619 gallons (10,252 AF) pumped since 12/25/09
RV-60	Hay Ranch 1A	12/20/16	13:38	200.51	NA	3231.66	TEAM manual read	Hourly	
RV-61	Hay Ranch 1B	12/20/16	13:31	207.97	NA	3223.88	TEAM manual read	Hourly	
RV-62	Hay Ranch 1C	12/20/16	13:22	202.25	NA	3223.25	TEAM manual read	NA	
RV-70	Hay Ranch South	12/20/16	13:13	NM	No	NM	TEAM manual read	NA	2,037,252,225 gallons (6,252 AF) pumped since 12/25/09
RV-80	Hay Ranch 2A	12/20/16	13:59	202.04	NA	3230.96	TEAM manual read	Hourly	
RV-81	Hay Ranch 2B	12/20/16	13:53	212.28	NA	3220.35	TEAM manual read	Hourly	
RV-82	Hay Ranch 2C	12/20/16	13:45	205.10	NA	3227.00	TEAM manual read	NA	
RV-90	Coso Jct Ranch	12/20/16	10:39	175.57	NA	3227.56	TEAM manual read	NA	
RV-100	Coso Jct Store #1	12/19/16	12:54	147.61	NA	3224.51	TEAM manual read	Hourly	
RV-110	Davis Ranch North Well	12/20/16	11:01	6.57	NA	3886.49	TEAM manual read	Hourly	
RV-111	Davis Ranch South Well	12/20/16	11:13	13.56	NA	3884.50	TEAM manual read	Hourly	Pump installed in DR South well
RV-112	Davis Ranch South Flow	NM	NM	NM	NM	NM	NM	NA	Discontinued: Flow actively managed
RV-120	Red Hill Well (BLM)	UA	UA	UA	NA	UA	TEAM manual read	Hourly	Access road inaccessible
RV-130	G-36	12/20/16	12:58	182.63	NA	3197.39	TEAM manual read	NA	
RV-140	Lego	12/20/16	12:45	224.55	NA	3198.30	TEAM manual read	Hourly	
RV-150	Cinder Road	12/20/16	11:37	192.03	NA	3185.93	TEAM manual read	Hourly	
RV-160	18-28 GTH	12/20/16	12:27	174.88	NA	3187.70	TEAM manual read	NA	
RV-170	Fossil Falls Campground	12/20/16	11:55	141.95	NA	3174.82	TEAM manual read	NA	
RV-180	LLR North Well	12/19/16	10:14	40.85	NA	3158.25	TEAM manual read	Hourly	
RV-210	LLR Dock Well	NM	NM	NM	NA	NA	TEAM manual read	NA	Pump installed in Dock Well, DTW not measured
RV-220	LLR Stilling Well (lake surface)	12/19/16	11:17	3.82	NA	3147.22	TEAM manual read	Hourly	
RV-230	LLR Little Lake Outflow	12/19/16	11:38	NA	0.00	NA	TEAM manual read	Hourly	
RV-240	LLR Coso Springs Flow	12/19/16	10:58	NA	0.39	NA	TEAM manual read	Hourly	
RV-245	LLR North Culvert Flow	12/19/16	12:13	NA	0.01	NA	TEAM manual read	Hourly	
RV-250	LLR Siphon Discharge	12/19/16	12:04	NA	Yes	NA	TEAM visual read	NA	Siphon Well flowing into Pond 2
RV-260	LLR Hotel Well	12/19/16	12:30	0.33	NA	3137.85	TEAM manual read	NA	

NM - not measured; NA - not applicable; IO - Inoperative; UA - Data currently unavailable

DTW - Depth to water in feet (ft) below top of casing or other reference point; a negative DTW indicates that the groundwater elevation is above the surveyed reference point

Flow - In cubic feet per second (cfs)

GWE- Groundwater elevation in feet above mean sea level (ft amsl)

TABLE 2
Hay Ranch Project Groundwater Baselines and Trigger Levels
December 2016

Well ID	Monitoring Point Baseline GWE ¹		Recent Date	Recent GWE	Recent GWE	Drawdown	Recent GWE	Recent GWE
			of Measurement		Compared to Baseline	Trigger Level ³	Compared to Trigger Level	Above Max DD ²
		(feet amsl)		(feet amsl)	(feet)	(feet)	(feet)	(feet)
RV-80	HR 2A	3240.92	12/20/16	3230.96	-9.96	15.3	5.34	6.54
RV-90	Coso Jct Ranch	3230.65	12/20/16	3227.56	-3.09	9.30	6.21	6.21
RV-100	Coso Jct Store #1	3227.59	12/19/16	3224.51	-3.08	8.30	5.22	5.32
RV-120	Red Hill Well	3200.66	11/16/2016 (4)	3200.10	-0.56	3.00	2.44	3.24
RV-130	G-36	3198.35	12/20/16	3197.39	-0.96	2.20	1.24	2.34
RV-140	Lego	3199.21	12/20/16	3198.30	-0.91	0.70	-0.21	1.49
RV-150	Cinder Road	3186.92	12/20/16	3185.93	-0.99	1.00	0.01	1.31
RV-160	18-28 GTH	3187.67	12/20/16	3187.70	0.03	0.70	0.73	2.13
RV-180	LLR North Well	3158.88	12/19/16	3158.25	-0.63	0.40	-0.23	0.67

¹⁾ GWE: Groundwater elevation measured in feet above mean sea level. Baseline GWEs set January 2010 and March 2011 and approved by Inyo County Water Department (ICWD)

²⁾ Max DD: Maximum Acceptable Drawdown from Table 1 of ICWD's "June 27, 2014 Conditional Use Permit#2007-003/Coso "

^{3) &}quot;Trigger Level at Cessation of Pumping" from Table 1 of ICWD's "June 27, 2014 Conditional Use Permit#2007-003/Coso".

⁴⁾ Well inaccessible in December 2016, anticipated to be monitored in January 2017.

FIGURE 1
ACTUAL AND MAXIMUM ALLOWABLE PUMPING AMOUNTS (TOTALS) FOR HAY RANCH PROJECT

